

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY – Phase IX – Khammam District - "Road from PWD road to Lambadi Tanda of Penubally Mandal, Road from Kothuru to Gowrigudem of Sathupally Mandal and Road from Rudrakshapally to Kommugudem of Sathupally Mandal in Khammam District" – Granting Post facto Extension of Agreement Time upto 27-5-2012 for a period of 42 days without penalty – Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 1297

Dated:12 -07-2012.
Read the following:-

- 1.G.O.Ms.No.331, PR & RD (Progs.II) Dept., dt.17-9-2010.
2. From the ENC(PR), PMGSY, Lr.No.W9/DEE-II/PMGSY Ph.IX
-LW77/2011, dated 26-5-2012.

<<>>

ORDER:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant Post- facto Extension of Agreement Time upto 27-5-2012 for a period of 42 days without Penalty in respect of work "Road from PWD road to Lambadi Tanda of Penubally Mandal, Road from Kothuru to Gowrigudem of Sathupally Mandal and Road from Rudrakshapally to Kommugudem of Sathupally Mandal in Khammam District" under PMGSY, Phase IX, as the delay is not attributed to the Contractor as the delay is due to Sakalajanula Samme.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.
3. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

C.R.BISWAL
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.
The Superintending Engineer,(PR), Khammam District.
Copy to:
The PS to Min.(PR& RWS).
Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER